USDA - Forest Service	1. FOF	RES	ST									
CONTRACT DAILY DIARY (Reference FSH 6309.32)			2. COI	NTF	RACT NO.							
3. PROJECT												
4. CONTRACTOR					5. CONTRACTOR REPRESENTATIVE ON SITE							
6. GOVERNMENT OFFICIA	LS ON SITE											
7. DATE	8. DAY OF WEEK 9. T	IME ARRIVE	D 10.	TI	ME DEPARTI	ED 11. WEATHE	ĒR					
2. TEMPERATURE °F. 13. GROUND CONDITION Min. Max.					14. CONTRACT TIME 15. DAYS USED 16. COMPLETION DATE							
17. TIME USED (%)	18. WORK COMPLETED (%) 19. WORK ON SCH			HE								
21. CHANGE ORDERS/AMENDMENTS ISSUED					NO 22. WORK C	Acceptab				in narrativ	/e	
23. MATERIALS FURNISHED T	O JOB SITE (Furnished By: G-Govt.;	C-Cont.; S-Sub				IPMENT ON SITE (F				+ +	*	
				*	Туре	Contract	Item Number and I	Location of Us	e	Hours Used	•	
25. LIST CONTRACT PAYMENTS, REPORTS, CORRESPONDENCE, ETC. Item Prep Su					26. WORKE	RS ON SITE <u>Classifica</u>	ation		N PRIME	umber SUB		
<u></u>	2111		<u>Submit</u>			010331102				000		
27. GOVERNMENT PROVIDED SERVICES ADEQUATELY AND TIMELY YES NO - Explain in narrative												
28. NARRATIVE REPORT	NO - Explain in narrative											
29. SIGNATURE 30. TITLE							:		SPACE NEE			
Distribution of formal	2/								tinued on 63		47)	

Page

of

FS-6300-21

FIELD REVIEW NOTES FOR GNA-Ottawa-FY23-Project#2 [5/22/2024]

N 1/4 Corner S 24

- NW & NE NBT's Checked
- SE NBT is DEAD.
- Corners weren't repainted by contractor
- line markings visible East & South

N 1/4 Corner S 24 -> SOUTH

- Gate on Private lands
- Some brush on Private
- Creek crossing or drainage?
- Good number of line trees

C 1/4 Corner S24

- NW & SW BT's Checked (same rotational bearing relationship)
- Falls in the woods road
- Blue line and Forester Tag SE

C 1/4 Corner S24 -> SOUTH

- OK number of line trees; some are marked as line trees and appear to be < 2 feet from line
- OK on # of markings & clearing
- Some downed Brush on private lands

C-S 1/16th Corner S24

- NE BT Checked; NW BT has bad distance
- ATV trail North and West of line

C-S 1/16th Corner S24 -> EAST

- OK on Tops & Toes
- clearing / road turn around / opening pushed out on to USFS lands
- Upland hardwood with little underbrush; easy clearing

SE 1/16th Corner S 24

- NW NBT's Checked
- Existing Blue line South & East of this corner

SE 1/16th Corner S 24 -> NORTH

- OK on Posts, not many line trees available in this segment
- erased some markings that face onto USFS (near South end of line)
- only one painted mark from Trail crossing to CE 1/16th; steep side hill not well marked near North end of line

C-E 1/16th Corner S 24

- NW BT's Checked
- existing Blue line South and East of this location

FS-6300-21

- C-E 1/16th Corner S 24 -> WEST
- Cleared and Marked good C-E 1/16th to C 1/4
- Cleared and Marked better to C ¼ to C-W 1/16th (had more line trees)

C-W 1/16th S24

- NW & N10E BT's Checked
- Better witnesses available (Maples & White Pines), just needed to brush a little further

C-W 1/16th S24 -> SOUTH

- OK on number of markings and clearing
- parallels a trail (not shown on map) for a stretch (in northern ¼ x ¼); some brush laying across the existing trail
- No marking or post north of trail crossing (just North of W 1/16th) to the break in the hill

W 1/16th Corner S 24 |25

- NW & SW BT's Checked (8° bearing rotation from my compass)
- Markings visible in all four cardinal directions

W 1/16th Corner S 24 |25 -> WEST

• OK on number of markings and clearing

SW Corner S 24

- NW & SE NBT's Checked
- Repainted all witnesses

SW Corner S 24 -> NORTH

- One sign facing the wrong way in this segment
- OK number of markings; some spots could be better

W ¼ Corner S 24

- SW & SE NBT's Checked
- Same Monument; no additional stamping after it was moved?
- NW NBT doesn't face the corner as currently placed, reface the witness?

W ¼ Corner S 24 -> NORTH

- OK number of markings South of the Road
- Found Property Corner Monuments near Road & former Railroad
- line appears to be marked OK heading North of these Property Corner Monuments

GENERAL COMMENTS:

OK on number of marks. Cutting and clearing appears to be well done. A good number of reference marks and a fair number of line trees. It appears that the contractor has taken the notes provided on a previous project (GNA-Ottawa-FY23-Project#1) and applied them to improve this project (issues addressed on that previous project occur less frequently on this project).

A few areas I would recommend corrective action on:

- Suggest rewitnessing the N ¼ S 24; not required per contract but recommended by professional obligation
- Add stamping to moved W ¼ monument, so one would know that it was not as set by previous Surveyor (or have Ron Jacobson re-record the LCRC's for the moved positions). The monument should bear the license # of the monumenting Surveyor.
- Correct the Sign that faces the wrong way (between the SW Corner S24 & the W 1/4 Corner S 24)
- C-S 1/16th Corner S24..... correct NW BT (bad distance)

MICHIGAN DNR Land Survey Manager TITLE